

CL/NBPC WEEKLY REPORT - PERIOD ENDING 13 MARCH 1984

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NO TASKS.

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT

- A. BID OPENING. BIDS FOR THE FIRST CONSTRUCTION CONTRACT WERE OPENED BY GENERAL SERVICES ADMINISTRATION ON 13 MARCH 1984. THE LOW BID OF \$14.9 MILLION WAS WELL UNDER THE GOVERNMENT ESTIMATE OF APPROXIMATELY \$19 MILLION. (R-IUD)

ENTER PAGE TO BE DISPLAYED OR COMMAND: "NEXT,N, LAST,PRINT"


- B. CIA TRAFFIC ADVISORY COMMITTEE. AT A 13 MARCH MEETING, TWO ALTERNATIVES WERE SELECTED OUT OF THE EIGHT IDENTIFIED FOR IMPROVING THE ROUTE 123 ENTRANCE. THESE ALTERNATIVES WILL BE INCORPORATED INTO A PRELIMINARY DESIGN REPORT BY THE VIRGINIA DEPARTMENT OF HIGHWAYS AND TRANSPORTATION CONSULTANT. THIS REPORT SHOULD BE COMPLETED ABOUT MID-APRIL. (U)

- C. DESIGN REVIEW. A FINAL DESIGN REVIEW OF THE POWERHOUSE BID PACKAGE IS UNDERWAY IN DETROIT. THIS BID PACKAGE FOR THE SECOND CONSTRUCTION CONTRACT IS TO BE ISSUED BY GENERAL SERVICES ADMINISTRATION WITHIN A MONTH. (U)

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NOTHING.

STAT


CHIEF, NEW BUILDING PROJECT OFFICE, CL